

Projects		
Department	Project Title	Notes
Administration	Port Project	The Barge Port feasibility study conducted by the US Army Corps of Engineers is in progress. A consultant composed economic report to reinforce the feasibility study is pending submission to the corps. The application for a Port Infrastructure Development Program grant with the United States Maritime Administration has been submitted and is currently being reviewed. Staff is commencing application process to the Florida Ports Council as stipulated by Florida House Bill 907 which was signed into law by Governor DeSantis earlier this month.
Animal Control	Facility	Conceptual plans are complete, The BOCC directed staff to pursue a Design Build Firm at the workshop held on June 14, 2022.
Building & Grounds	Roofing Projects - Agriculture Office & Governmental Complex	The Roofing Project at the Agriculture Ext. Office is completed. The roofing project at the Governmental Complex is approximately 70% complete.
Emergency Services	ISO Rating	After 1 year of collecting data on our ISO rating, we are moving into the pre-survey period. We hope to have the pre-survey completed by the end of May 2022. We will then move into a 6 month review period. Our goal is to have a county-wide ISO effective date in October 2022.
Information Technology		warranty systems is on-going and Public Works is slated for the next round of replacements. Phone System e911/Caller ID Updates – In-Progress - Networking is working to update the e911 addresses and caller ids for the phone system, this project is on-going. Network Security Assessment – In-Progress – Networking on a comprehensive assessment of our network and potential security issues, this is an on-going project. Hydrant Map – Complete - GIS has completed their work in the Hydrant Map and dashboard, DES is finishing collecting and modifying any future data SmartCOP Map Project – Nearing Completion – GIS has submitted their final map for review to SmartCOP, currently awaiting their feedback for rollout. GIS Stack – In-Progress – The servers for the new GIS stack have been provisioned and ESRI is installing their software this week, data migration will be soon to follow. Storage Servers – In-Progress - Our new storage servers have arrived and are being provisioned for use. Nutanix Cluster – In-Progress – The order has been placed, waiting on shipping information but current projections are July.
Parks & Recreation	Georgetown Park	UF/IFAS served as a liaison to secure a graduate student at the University of Florida. The conceptual drawings along with suggestions for completing certain requirements of the grant with Florida Communities Trust will be presented to departmental staff in July and then reviewed with the BOCC soon thereafter.
Parks & Recreation	Florahome Park Historic Building	complete. A few things remain to be done including installation of the water fountain, mop sink and exterior lighting. The wooden skirting around the building's perimeter must also be built and installed, as does the handicapped parking space marking and signage. The well and septic systems are installed, but are not functional yet as electricity and water lines must be run and the funding for these items is not readily available. Our focus now is to complete the building's interior. We are addressing a permitting request and then we anticipate resuming work on the interior. We are working hard to establish a task list and firm budget for the completion of the building. The price of building materials has risen so significantly that it has created a challenge to keep up with the increases. In addition, most of the work that remains to be done involves hiring subcontractors which are often difficult to schedule. We had a work day last week and volunteers cleaned up the job site. We submitted a grant yesterday and are beginning to make plans for the Florahome Fall Heritage Festival, which is one of our annual fundraisers. We are making progress and attending to a myriad of details as we make the final push to complete the building.
Parks & Recreation	PickleBall at Triangle Park	The Pickleball Court Project RFP is currently live and scheduled to close on July 6.
Public Works	Ft Gates Ferry Landing	The timber rehabilitation activities have been completed. Welding activities are underway.
Public Works	St. Johns Ave Resurfacing Palm Ave to CSX Crossing @ Palatka Fire Dept.	Negotiations with the CEI consultant are underway. Construction is anticipated to begin August 2022 once the City's waterline replacement project is complete in this area.
Public Works	CR 310 Bridge Rehabilitation	Public Works obtained the Submerged Lands Lease from TITF and will be presenting it to the Board for approval during the July 12, 2022 normally scheduled meeting.
Public Works	Septic To Sewer Conversion Phase II	This project is complete.
Public Works	Septic To Sewer Conversion Phase III	The award of the contract is being discussed during this afternoons workshop.
Public Works	Sawyer, Salem, Boll Green Drainage Project	Final punch list items are being addressed.
Public Works	Dirt to Pave 2021	Construction is underway. Paving activities have been completed on Tropic, Park, and Whitehall. The majority of Norwood has been paved. North Lake George Drive, South Lake George Drive, Palm Dr, Sandy St, Ida Blvd, Dixon St, Lloyd Dr, Nancy Ave, and Lynne Dr have been primed and are scheduled for paving activities in September 2022. Balsalm St, Walt Ln, Cypress Rd, and Atkins Ln are scheduled to be primed and ready for paving activities by July 2022. Daren Dr is scheduled to begin construction activities in October 2022. All roads are scheduled to be complete by December 2022.
Public Works	Dirt to Pave 2022	Survey work has been completed. The proposal that was obtained for the design services will be presented to the Board during the July 12, 2022 Workshop for Board approval.
Public Works	East Putnam Drainage and Flooding Mitigation - Phases 1 - 4	NTP has been issued to the Contractor and they are planning on beginning in July 2022. Phase 4 permitting and design activities are underway.
Public Works	St. Johns Ave Drainage Improvements SR19 - CR309C	The preconstruction meeting is scheduled for July 2022.
Public Works	St. Johns Ave Multi-Use Trail	Public Works has obtained the completely executed supplemental agreement #2 from FDOT for the time extension. Construction is anticipated to begin by September 2023.
Public Works	County Wide Drainage Improvements	The punchlist items for Point of Woods Trail, Riverview Dr, Ida Blvd, Junction Road, and the Edgefield Outfall project are underway.
Public Works	S. Palm Sidewalk - Druid St to Silver Lake Dr	Construction bid documents have been advertised and bids are due July 6, 2022.
Public Works	Saratoga Harbor Drainage Project (Gibbs Ave)	Public Works will be presenting the proposed alternative means of repairing the weirs during the July 12, 2022 Workshop.
Public Works	James A Long Elementary & Jenkins Middle School Safe Routes to School	100% design plans are under review by FDOT.
Public Works	CR315 Resurfacing Project	30% design plans are under review. 60% design plans are scheduled to be obtained August 5, 2022. The final design is expected to be complete by January 2023.
Public Works	Port Buena Vista Waste Water Treatment Plant Conversion and Sewer Main Extension	Additional funds to complete the decommissioning portion of this project is contingent upon approval of the FY 2023 adopted budget, scheduled for the SJRWMD Governing Board vote on September 27, 2022. FDEM has provided concurrence to utilize these funds toward the project. Advertisement for construction services is anticipated for September 2022.
Public Works	Paradise Point Sewer System Hardening and Generator Installation	The funding agreement has been obtained from FDEM. Coordination with the EOR is underway to secure post-design services needed to complete the project.
Public Works	Countywide Guardrail Installation, Repairs, and Replacements	The award of the contract is being discussed during this afternoons workshop.
Public Works	Countywide Road Resurfacing 2022	The bids have been obtained to complete this project and a discussion involving the recommendation to award is anticipated for the July 12, 2022 Workshop.
Public Works	Countywide Striping Project	Recommendation to award the construction contract is on this mornings consent agenda
Public Works	East Palatka Septic to Sewer Project Phase 4	The completely executed agreement has been obtained from FDEP. The RFQ documents for the design criteria package are underway. The following step will be to procure a design-build firm for the design and construction of this project.
Public Works	Countywide Bridge Repairs - 2022	The bids have been obtained to complete this project and a discussion involving the recommendation to award is anticipated for the July 26, 2022 Transportation Workshop.
Public Works	East Palatka Water Plant Retrofit Project	The bids have been obtained to complete this project and a discussion involving the recommendation to award is anticipated for the July 26, 2022 Transportation Workshop.
Sanitation	Cell 4A Construction	Cell 4A is nearing completion. All final drawings have been received and sent to DEP. We are waiting on a scheduled inspection date and then it should be in use