

# Putnam County Projects

April 2025 Update

Projects		
Department	Project Title	Notes
Administration	Port Putnam	Port Infrastructure Development plan complete. Bulkhead design, engineering and permitting about to get underway. Advanced port security system to be completed in the near future. Port Putnam is moving forward ahead of schedule
Animal Control	Facility	The main office building and kennel buildings are currently under construction and moving along towards completion. The parking lot has been resealed and lines have been painted. The batting cage pavilion has been installed. The volleyball shade structure has been installed. The pickleball shade structure is in the permitting stage.
Parks & Recreation	John Theobald Sports Complex	A new shade structure is in the permitting stage.
Parks & Recreation	Etoniah Community Park	A new shade structure is in the permitting stage.
Parks & Recreation	San Mateo Community Park	A new playground set is tentatively scheduled to begin installation May 5th.
Parks & Recreation	Bostwick Park	The new shade structure is in the permitting stage.
Parks & Recreation	Putnam Aquatic Center	The pool is open for the season, as of yesterday, April 7, 2025.
Planning and Development	Impact Fee Study	The draft report has been received. County staff and the Consultant are reviewing the data. The consultant is tentatively scheduled to present final findings to the BOCC at the next commission meeting.
Public Works	Ft Gates Ferry Landing	Funding sources for the required repairs needed to open the west landing are being explored through grant opportunities
Public Works	St. Johns Ave Resurfacing Palm Ave to CSX Crossing @ Palatka Fire Dept.	Construction is complete.
Public Works	Dirt to Pave 2022	The project is complete.
Public Works	Dirt to Pave 2023	Construction is ongoing.
Public Works	Dirt to Pave 2024	Final design work is underway. Bid documents under development. Anticipate going out to bid by mid May 2025.
Public Works	St. Johns Ave Drainage Improvements SR19 - CR309C	Project is complete. Close out paper work is in progress.
Public Works	CR315 Resurfacing Project from SR 20 to SR 100	Construction is complete.
Public Works	CR315 Resurfacing Project-Design from SR 20 South to County Line	Design is completed. RFQ for Construction Engineering Inspection (CEI) services will be issued this week. CEI is required by FDOT to be retained prior to issuing the bid for Construction.
Public Works	Paradise Point Sewer System Hardening and Generator Installation	Staff is collaborating with DEP to make a modification to the scope of work
Public Works	East Palatka Septic to Sewer Project Phase 4	Bids for construction are due April 29, 2025.
Public Works	San Mateo Water Extension Project	The water main is complete and conversion in underway. We have put about 20% of the meters in the ground and are beginning work to complete the hooking ups from the meter to the house.
Public Works	Nothern Putnam Drainage Project	Surveying is complete, preliminary design basins will be presented to determine best method to proceed.
Public Works	South Putnam Drainage Project	Phase 1 of project construction is complete. Waiting on final survey to make sure the outfall has the correct elevation for the movement on water to close out Phase 1. Phase 2 bids were due yesterday, April 7, 2025.
Public Works	East Palatka Watermain Expansion - ARPA funded	Project is complete.
Public Works	Putnam County Water Infrastructure Project - US Army Corp of Engineers	Funding documents have been received and properly executed. Project start date is pending federal concurrency release of frozen federal funds
Public Works	HMGMP Putnam County Blvd Lift Station Generator	This project has been awarded and the generator has been ordered.
Public Works	HMGMP Paradise Point Retention Pond	The executed funding agreement has been obtained and a proposal for design services is under review by the County engineer.
Public Works	Countywide Resurfacing - FY23	This project is complete.
Public Works	Countywide Resurfacing - FY24	Design is in progress.
Public Works	Guardrail Repairs - FY25	Bid has been awarded to C Slagter Inc expected to start work middle of April.
Public Works	Currie Road Lift Station Generator	Have HMGMP grant paperwork (75%). Awaiting the HMGMP (25%) grant match paperwork. Will be fully funded.
Sanitation	Sanitation Office Building	The sanitation office is being finished. Final interior items are being checked off and the project should be complete in May 2025.